



District 5

Amendment to Contract for Delivery*

FY 2009/2010

Commitment to Project Delivery:

Revised Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
NUMBER OF DELIVERIES					
Planned	5	6	12	1	24
CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)					
Estimate in Contract	\$ 19.4	\$ 109.0	\$ 105.7	\$ 6.5	\$ 240.6

Original Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
NUMBER OF DELIVERIES					
Planned	5	7	11	1	24
CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)					
Estimate in Contract	\$ 19.4	\$ 110.4	\$ 104.3	\$ 6.5	\$ 240.6

* Revised FY 2009/2010 Contract reflects the impacts due to mandated furloughs.

District 5 commits to the deliveries by quarter of the projects listed by Revised Ready to List (RTL) milestones and dollar values as shown above.

Richard Krumholz

Richard Krumholz
District 5 Director

11/5/09
Date

Randell H. Iwasaki

Randell H. Iwasaki
Director

12-15-09
Date