



District 12

Amendment to Contract for Delivery*

FY 2009/2010

Commitment to Project Delivery:

Revised Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
NUMBER OF DELIVERIES					
Planned	4	2	6	4	16
CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)					
Estimate in Contract	\$ 6.7	\$ 14.5	\$ 10.3	\$ 8.1	\$ 39.7

Original Ready to List (RTL) Milestone Delivery

Description	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	TOTAL
NUMBER OF DELIVERIES					
Planned	4	2	8	2	16
CONSTRUCTION CAPITAL VALUE (\$ MILLIONS)					
Estimate in Contract	\$ 6.7	\$ 14.5	\$ 11.2	\$ 7.3	\$ 39.7

* Revised FY 2009/2010 Contract reflects the impacts due to mandated furloughs.

District 12 commits to the deliveries by quarter of the projects listed by Revised Ready to List (RTL) milestones and dollar values as shown above.

<hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/> Cindy Quon District 12 Director	Date	<hr style="border: 0; border-top: 1px solid black; margin-bottom: 5px;"/> Randell H. Iwasaki Director	Date
	10-28-09		12-15-09