

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-.5/0 08-0N7104		IN RIVERSIDE COUNTY IN DESERT CENTER AT THE DESERT CENTER MAINTENANCE STATION UPGRADE WATER TREATMENT SYSTEM	DREAMBUILDER 1324 LAWSON LN PLACENTIA CA 92870 (714)646-3697	SANTOS, JOHN 73-800 DINAH SHORE DR. STE 101 PALM DESERT, CA 92211 (951)538-5315	\$611,122 \$550,100 \$0	10/28/11 11/17/11 09/17/12	100% 90%
HA11	WPCP						
08-RIV-10-8.2/25.2 08-0P7204 ACIM-0102-(256)9 --()		IN RIVERSIDE COUNTY IN BEAUMONT BANNING AND CABAZON FROM PENNSYLVANIA AVENUE UNDERCROSSING TO ROUTE 10/111 SEPARATION. REHABILITATE PAVEMENT	PROFESSIONAL CONSTRUCTION SERVICES 4070 NELSON AVE SUITE A CONCORD CA 94520 (925)288-1566	CHEN, MICHAEL 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)232-8642	\$3,629,813 \$3,601,347 \$0	06/17/11 07/14/11 09/15/12	100% 94% SUSPENDED
HM1	WPCP						
08-RIV-10-24.0/24.3 08-0E4104 IM-0103-(106)1 --()		IN RIVERSIDE COUNTY NEAR CABAZON FROM 4.8 MILES EAST OF MAIN STREET TO 1.0 MILE WEST OF 10/111 SEPARATION. WIDENING REPAIR BRIDGE DECK/RAILING	BUILDING CONSULTING ENGINEERS INC 14616 MCKENDREE AVENUE CHINO CA 91710 (213)400-8078	SOSTROM, DENISE P. 850 VIA LATA, SUITE 104 COLTON, CA 92324 (951)232-7582	\$2,229,509 \$248,675 \$0	01/12/12 02/13/12 04/22/13	5% 11%
HA21	SWPPP						
08-RIV-10-31.0/58.5 08-478104 ACHS-000C-(341)E PG00-0C 3-(1E) --()		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS UPGRADE METAL BEAM GUARD RAIL	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	BENJAMIN, AMGAD 73-800 DINAH SHORE DR. STE 101 PALM DESERT, CA 92211 (909)844-9731	\$3,412,655 \$3,022,208 \$0	06/24/11 07/15/11 11/14/12	86% 87%
HB1	WPCP						
08-RIV-10-68.0/156.5 08-0L7904 ACNH-000C-(330)E --()		RIV I-60 0.0/12, RIV RT-71 0.0/3.0 SBD RT-60 16.6/30.5, SBD I-15 13.8/186.2, SBD I-215 21.8/33.2 VARIOUS LOCATIONS INSTALL VEHICL INSTALL VEHICLE DETECTION SYSTEMS	PAVE TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$5,057,860 \$4,764,576 \$0	04/07/11 05/04/11 04/08/13	56% 94%
HB4N	WPCP						
08-RIV-10-104.5/104.5 08-0R1104		RIV10 PM 104.5, DESERT CENTER MAINTENANCE STATION L5755 CONSTRUCT NEW WASH RACKS.	MGP CONSTRUCTION 111 N. GROVE AVE. UPLAND, CA 91786	JOHN SANTOS 73-800 DINAH SHORE DRIVE, SUITE 101 PALM DESERT, CA 92211 (951)538-5315	\$199,500 \$0 \$0	06/11/12 06/19/12	0% 0%
	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-10-135.0/154.2 08-0P6904		IN RIVERSIDE COUNTY NEAR BLYTHE AT VARIOUS LOCATIONS CLEAN AND TREAT EXISTING BRIDGE	AUTOBAHN CONSTRUCTION INC ALI SOLEHJOU P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025	BENJAMIN, AMGAD 73-800 DINAH SHORE DR STE 101 PALM DESERT, CA 92211 (909)844-9731	\$419,911 \$0 \$0	03/28/12 04/19/12 07/16/12	0% 0% SUSPENDED
HM3	WPCP						
08-RIV-10-144.2/156.5 08-0N9804		IN RIVERSIDE CO IN DESERT CENTER & BLYTHE FROM 0.3 MILE TO 1.9 MILES EAST OF NORTH JUNCT RTE 177 & FROM 0.7 MILE EAST OF NORTH JUN INSTALL CMS WITH GUARDRAIL	MODERN ALLOYS, INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551		\$424,424 \$0 \$0	06/08/12 06/27/12	0% 0%
HB4N	WPCP						
08-RIV-15-1.0/0 08-0F2404		IN TEMECULA 1.0MILE N/O SAN DIEGO RAINBOW TRUCK INSPECTION FACILITY INSTALL AUTOMATED DETECTION/WARN- ING REPAIR EXHAUST HOODS OVE IMPROVEMENTS TO INSPECTION FACILITY	THE RICHARDS GROUP 26323 JEFFERSON AVE #E103 MURRIETA CA 92562 (760)715-5510	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6293	\$193,130 \$0 \$0	03/29/12 05/24/12 11/21/12	0% 0%
HA42	WPCP						
08-RIV-15-3.2/52.3 08-0P6204 ACST-P000-(C33)1 --()		IN RIVERSIDE AND SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS UPGRADE CONTROLLERS	CALIFORNIA PROFESSIONAL ENGINEERING, INC. 929 OTTERBEIN AVENUE UNIT E LA PUENTE CA 91748 (626)810-1338	RAMOS, MOISES 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6263	\$1,565,039 \$1,236,443 \$0	04/21/11 05/27/11 02/27/13	69% 79%
HB4N	WPCP						
08-RIV-15-9.0/31 08-0Q2104		IN RIVERSIDE COUNTY NEAR MURRIETA ON RTE 15 AT VAR LOCATIONS FROM 0.3 MILE NORTH OF RTE 15/215 SEPARATION TO 10.5 MILES SOUTH OF R BRIDGE REHAB & SLOPE PAVING	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	YOUSSEF, MAGED 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)538-3087	\$714,523 \$338,201 \$0	06/07/12 07/03/12 10/24/12	62% 47%
HM3	WPCP						
08-RIV-15-34.9/35.5 08-0N2604 ACHS-IMG0-(156)E 5 51-56 8-(E) --()		IN & NEAR CORONA FR 1.4 MI N/O GLEN IVY UC TO 0.1 MI S/O WEIRICK RD UC INSTALL OUTER SEPARATION BARRIER	MODERN ALLOYS INC 11172 WESTERN AVENUE STANTON CA 90680 (714)893-0551	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$447,892 \$132,430 \$0	07/16/12 08/16/12 10/23/12	29% 30%
HB1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-15-40.0/41.3 08-0C8204		IN RIVERSIDE COUNTY IN CORONA .4 MILE CLEAN CUT LANDSCAPE SOUTH OF MAGNOLIA AVENUE OVERCROSSING TO TEMESCAL WASH. REPLACEMENT PLANTING, INSTALL	8406 N ARMSTRONG AVENUE CLOVIS CA 93619 (559)322-2041	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$716,473 \$676,355 \$0	06/20/11 07/14/11 04/02/15	0% 0% PLANT EST SATIS
HA25	WPCP						
08-RIV-15-/50 08-0P8004		IN RIVERSIDE COUNTY IN RIVERSIDE, CORONA AND MURRIETA FROM 0.3 MILE NORTH OF RAINBOW VALLEY BOULEVARD OVERCROSSING TO 0.7 MILE NOR REHABILITATE PAVEMENT REPLACE SLABS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	MANASRAH, FATHI 9225 STELLAR COURT #B CORONA, CA 92883 (951)232-8614	\$1,789,624 \$1,677,892 \$0	01/25/12 02/13/12 10/22/12	82% 94%
HM1	WPCP						
08-RIV-74-27.4/27.7 08-0M8704 ACHS-P074-(056)E PG- ()		IN RIVERSIDE COUNTY IN PERRIS AT SR 74 AND I-215 NB OFF AND ON RAMPS INSTALL TRAFFIC SIGNALS	FLATIRON ELECTRIC GROUP INC 7911-A PINE AVENUE CHINO CA 91708 (714)228-9631		\$332,747 \$0 \$0	06/19/12 07/16/12	0% 0%
HB1	WPCP						
08-RIV-74-29.6/29.9 08-0J1404 ACHS-P074-(055)E - ()		IN RIVERSIDE COUNTY NEAR PERRIS AT STATE ROUTE 74/MENIFEE INTERSECTION WIDEN INTERSECTION, MODIFY TRAFFIC	AUTOBAHN CONSTRUCTION INC P O BOX 11238 SANTA ANA CA 927111238 (714)769-7025		\$713,144 \$0 \$0	08/20/12 09/18/12	0% 0%
HB1	WPCP						
08-RIV-74-63.0/71.8 08-0P9504		IN RIVERSIDE COUNTY IN HEMET AND NEAR ANZA FROM MARSHALL AVENUE TO HURKEY CREEK BRIDGE AND FROM 0.4 MILE WEST OF MORRIS RANCH ROAD COLD PLANE, REPLACE AC AND OVERLAY	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600		\$3,450,622 \$0 \$0	04/12/12 07/30/12	0% 0%
HM1	WPCP						
08-RIV-79-12.2/19.1 08-0P7804		FR SAN DIEGO CO LINE TO 0.7 MI N/O RTE 79/371 SEP NEAR AGUANGA & FR 0.1 MI S/O DOMENIGONI PKWY TO RTE 79/74 SEP NEAR HOMELAND REPLACE AC SURFACING, COLD PLANE &	ANGUS ASPHALT INC P O BOX 711539 SANTEE CA 92072 (619)562-8201	ALAM, MAHFUAL 2023 CHICAGO AVE SUITE B-6 RIVERSIDE, CA 92507 (951)840-8240	\$1,800,800 \$1,792,585 \$0	03/15/12 04/16/12 08/29/12 08/30/12	100% 100% COMPLETED
HM1	WPCP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-RIV-86-/22.1 08-0P6804		IN RIVERSIDE COUNTY IN & NEAR COACHELLA FROM IMPERIAL CO LINE TO DILLION ROAD UNDERCROSSING AT VARIOUS LOCATIONS	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883		\$623,300 \$0 \$0	05/17/12 06/20/12	0% 0%
HM3	WPCP	BRIDGE DECK REHABILITATION	(951)674-7352				
08-RIV-91-.6/1.2 08-456624 ACST-P091-(131)E P0-91 1-(1E) --()		IN RIVERSIDE COUNTY IN CORONA FROM 0.4 MILE SOUTH TO 0.2 MILE NORTH OF GREEN RIVER ROAD OC PLANTS AND MULCH WITH IRRIGATION	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	BENSON, DAVID 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6478	\$717,865 \$598,922 \$0	07/20/11 08/05/11 05/18/15	0% 0% PLANT EST SATIS
HE11	SWPPP						
08-RIV-91-15.6/21.6 08-448404 CMLN-6208-(009)E --()		IN RIVERSIDE COUNTY IN RIVERSIDE FROM ADAMS STREET TO THE ROUTE 60/215 SEPARATION CONSTRUCT HOV LANDS, WIDEN BRIDGES	SEMA CONSTRUCTION INC 6 ORCHARD SUITE 150 LAKE FOREST CA 92630	LOPEZ, JOSEPH 119 N. MAPLE SUITE A & U BARSTOW, CA 92880-1793 (951)232-6052	\$110,674,769 \$13,703,018 \$0	02/10/12 03/08/12 07/14/14	21% 12%
HB5	WPCP						
08-RIV-91-/21.6 08-0P6304 ACNH-000C-(329)E --()		RIV/SBD VARIOUS LOCATIONS REPLACE CCTVS COMMUNICATION BACKBONE UPGRADE TELEVISION CAMERA SYSTEMS	REPUBLIC ITS 1266 N LA LOMA CIRCLE ANAHEIM CA 92806	OBADIKE, JOSEPH 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)830-6821	\$3,430,025 \$1,331,325 \$0	04/07/11 05/04/11 02/07/13	69% 39%
HB4N	WPCP						
08-RIV-111-/6 08-0P9404		IN RIVERSIDE COUNTY AT SALTON AND IN PALM SPRINGS FROM RIVERSIDE IMPERIAL COUNTY LINE TO MECCA BEACH CAMP ROAD AND FROM CHINO CREE COLD PLANE AND OVERLAY WITH RHMA-G	MATCH CORPORATION P O BOX 10 HIGHLAND CA 92346	SANTOS, JOHN 73-800 DINAH SHORE DR. STE 101 PALM DESERT, CA 92211 (951)538-5315	\$3,424,000 \$3,374,672 \$0	05/25/12 06/20/12 09/14/12 09/14/12	100% 100% COMPLETED
HM1	WPCP						
08-RIV-215-37.9/39.5 08-1C0004		REPAIR AND RESTORE THE ASPHALT CONCRETE PAVEMENT THAT HAS EXPERIENCED ACCELERATED PAVEMENT FAILURE DIR'S ORDER EMERGENCY F.A. REPAIR PAVEMENT	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO, CA 92126	LENART, ELVIRA 119 N. MAPLE SUITES A & U CORONA, CA 92880-1793 (951)232-8949	\$3,500,000 \$1,585,904 \$0	03/13/12 03/14/12 09/17/12	100% 45%
20.80 010010							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-2-.9/2.4 08-0C0204 ACHS-P002-(036)E PHP0-02 0-(6E) --()		IN SAN BERNARDINO COUNTY IN WRIGHTWOOD FROM 0.2 MILE EAST OF RIVERA DRIVE TO 0.1 MILE WEST OF SHEEP CREEK DRIVE	PETERSON CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	PARVINJAH, MOHSEN 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7755	\$1,414,080 \$1,463,557 \$0	09/29/10 10/18/10 10/26/12	0% 0% PLANT EST SATIS
08-SBD-10-9.9/24.5 08-384344		FROM 0.1 MI E/O ROUTE 15 SEPARATION TO 0.3 MI E/O ROUTE 215 SEPARATION WIDEN RAMPS, INSTALL RAMP METERING,	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	TRAN, KEN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)844-3312	\$6,737,831 \$1,227,577 \$0	03/26/12 04/13/12 06/19/13	27% 18%
08-SBD-10-12.0/19.8 08-497504		IN SAN BERNARDINO COUNTY IN FONTANA AND RIALTO FROM 0.4 MILE EAST OF ETIWANDA AVENUE OVERCROSSING TO 0.2 MILE WEST OF RIVERSIDE AV CONSTRUCT LANES	C C MYERS INC WAHED ABRAHIM, PROJ. MANAGER 195-1/2 WEST VALLEY BLVD. BLOOMINGTON, CA 92376 (714)471-1694	YANG, CHAD 9225 STELLAR COURT SUITE B CORONA, CA 92883 (951)232-7638	\$11,276,626 \$10,690,377 \$0	10/12/10 11/02/10 12/11/12	0% 0% PLANT EST SATIS
08-SBD-10-/9.2 08-0P8404		IN SAN BERNARDINO COUNTY ON ROUTE 10 IN MONTCLAIR AND ONTARIO FROM LOS ANGELES COUNTY LINE TO MILLIKEN AVENUE AND ON ROUTE 15 IN D REPLACE PCC SLABS & MODIFY RWIS	FBD VANGUARD CONSTRUCTION INC 651 ENTERPRISE CT LIVERMORE CA 94550 (925)245-1300	NGUYEN, VU 850 S. VIA LATA SUITE 100-A COLTON, CA 92324 (951)232-3784	\$2,554,009 \$2,018,977 \$0	02/08/12 03/06/12 10/12/12	59% 83% SUSPENDED
08-SBD-10-/.1 08-0P7504		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS TREAT BRIDGE DECKS, JOINT SEAL	CAROLINO CONSTRUCTION CORPORATION 3035 EAST 8TH ST NATIONAL CITY CA 91950 (619)948-9163	SAOUD, NAHRO 4295 E. JURUPA ST., SUITE 207 ONTARIO, CA 91761 (951)232-3778	\$669,683 \$674,676 \$0	04/05/12 04/25/12 08/21/12 08/27/12	100% 100% COMPLETED
08-SBD-15-3.8/12.8 08-472224 ACIM-0155-(155)E 0- 1-(5E) --()		IN SAN BERNARDINO COUNTY IN RANCHO CUCAMONGA, FONTANA AND RIALTO FROM 7TH STREET UNDERCROSSING TO SIERRA AVENUE UNDERCROSGING PAVEMENT REHABILITATION, SLAB	GRIFFITH/COFFMAN JOINT VENTURE 9685 VIA EXCELENCIA SUITE 200 SAN DIEGO CA 92126 (858)536-3100	ALIPANAH, FRED 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$77,651,930 \$28,281,099 \$0	02/16/12 03/22/12 05/03/13	36% 36%
HA22	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-15-70.6/74.9 08-0K1504 ACIM-0151-(229)1 --()		IN SAN BERNARDINO COUNTY IN AND NEAR BARSTOW FROM 0.5 MILE NORTH OF ROUTE 15/58 SEPARATION TO EAST MAIN STREET UNDERCROSSING. COLD PLANE AND OVERLAY	PAVE - TECH INC 735 LAGUNA DRIVE CARLSBAD CA 92008 (760)729-7592	AL-KHATEEB, TAGHREED 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7793	\$6,420,433 \$145,480 \$0	01/05/12 02/03/12 12/07/12	25% 2% SUSPENDED
HA22	WPCP						
08-SBD-15-81.8/0 08-0P8804		IN SAN BERNARDINO CO. ON RTE 15 IN YERMO AT GHOST TOWN ROAD UC AND ON RTE 40 AT VARIOUS LOCATIONS FROM PISGAH CRATER ROAD UC TO A BRIDGE DECKS, PAINT STEEL BRIDGE	J MCLOUGHLIN ENGINEERING CO INC 10641 FULTON COURT RANCHO CUCAMONGA CA 91730 (909)944-1037		\$2,625,229 \$0 \$0	06/11/12 07/05/12	0% 0%
HM3	WPCP						
08-SBD-15-107.7/154.6 08-0M2404		IN SAN BERNARDINO COUNTY FROM 1 MILE EAST OF FIELD ROAD OVERCROSSING TO 1 MILE WEST OF HALLORAN SUMMIT OVERCROSSING RESURFACE DECKS	TRUESDELL CORPORATION OF CALIFORNIA INC ATTN: JOSE CASTILLO 1310 W 23RD STREET TEMPE AZ 85282 (602)319-5898	SHAHIDI, SHAINA 222 E. MAIN ST. SUITE 207 BARSTOW, CA 92311 (951)232-7839	\$4,120,758 \$1,614,988 \$0	03/07/11 03/24/11 01/28/13	64% 49%
HM3	SWPPP						
08-SBD-18-7.8/T8.1 08-0M8304 ACST-P018-(043)E - ()		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO FROM 43RD ST TO 48TH ST UPGRADE SIDEWALK, REMOVE MBGR	VAP CONSTRUCTION INC 16425 ILLUSION WAY LA MIRADA CA 90638 (714)253-3270	NGUYEN, NHAN 850 VIA LATA SUITE 104 COLTON, CA 92324 (909)821-8164	\$181,285 \$187,088 \$0	06/12/12 07/03/12 09/19/12	94% 99%
HB71	WPCP						
08-SBD-18-30.0/32.5 08-0A7914 ACST-X071-(054)E X0-71 0-(4E) --()		IN SAN BERNARDINO COUNTY IN RUNNING SPRINGS ON ROUTE 18 AND ON ROUTE 330 PLANTING AND IRRIGATION	ROCK BOTTOM INC 2724 LANDCO DRIVE BAKERSFIELD CA 93308 (661)859-1700	TRAN, KEN 236 ORANGE SHOW RD STE 109 SAN BERNARDINO CA 92408 (909)844-3312	\$1,084,009 \$1,099,990 \$0	10/22/09 12/14/09 12/03/13	0% 0%
HE13	WPCP						PLANT EST SATIS
08-SBD-18-44.2/44.7 08-227004 ACST-X071-(053)E CBX0-71 0-(3ER)S X071- 053-() HA21		IN SAN BERNARDINO COUNTY IN THE CITY OF BIG BEAR LAKE ON ROUTE 18 AT JUNCTION WITH ROUTE 38. REPLACE BRIDGE & REALIGN ROADWAY	FLATIRON WEST INC. 1770 LA COSTA MEADOWS DR. SAN MARCOS CA 92078	BOULOS, IHAB 236 ORANGE SHOW RD SUITE 109 SAN BERNARDINO CA 92408 (951)232-7582	\$37,038,081 \$35,831,935 \$0	12/03/08 12/19/08 11/05/12	0% 0%
HA21	SWPPP						PLANT EST SATIS

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-38-49.5/59.4 08-0Q4804		IN SAN BERNARDINO COUNTY ON ROUTE 18 FROM 0.8 MILE EAST OF LAKEVIEW POINT MAINTENANCE STATION TO ROUTE 18/30 SEPARATION AND ON ROU COLD PLANE AND PAVE, DETECTORS	MATICH CORPORATION P O BOX 10 HIGHLAND CA 92346 (909)382-7400	TRAN, KEN 850 VIA LATA RD. SUITE 104 (909)844-3312	\$2,967,445 \$807,307 \$0	06/11/12 06/27/12 11/02/12	34% 27% SUSPENDED
HM1	WPCP						
08-SBD-40-.1/0 08-0Q1504		IN RIVERSUDE & SAN BERNARDINO COUNTIES AT VARIOUS LOCATIONS BRIDGE DECK CORING	TRUESDELL CORPORATION OF CALIFORNIA INC 1310 W 23RD STREET TEMPE AZ 85282 (602)437-1711	EMUH, GODWIN 4295 EAST YURUPA SUITE 205 ONTARIO, CA 91261 (951)232-3706	\$157,157 \$125,387 \$0	06/11/12 07/05/12 10/16/12	67% 80%
HM3	WPCP						
08-SBD-40-28.1/51 08-0K2404 ACIM-0401-(078)2 --()		SAN BERNARDINO COUNTY FROM 0.2 MI W/O DESERT OASIS ROADSIDE REST AREA TO 1.0 MI E/O CRUCERO ROAD COLD PLANE, OVERLAY AND MBGR	SECURITY PAVING COMPANY INC DAN LITTLE, PROJECT MANAGER P O BOX 1489 SUN VALLEY CA 913531489 (818)612-0450	SHAHIDI, SHAINÉ 222 E. MAIN ST., SUITE 208 BARSTOW, CA 92311-2366 (951)232-7839	\$24,956,199 \$514,575 \$0	02/10/12 03/06/12 03/25/13	43% 2%
HA22	WPCP						
08-SBD-60-4.8/0 08-0L0404		IN SAN BERNARDINO COUNTY IN ONTARIO AT EUCLID AVENUE UNDERCROSSING EXIT RAMP WIDENING	WESTCOAST PUBLIC WORK INC 20058 VENTURA BLVD, #318 WOODLAND HILLS CA 91364 (818)206-4423	ALIPANAH, FEREDDOON 790 S. VIA LATA SUITE 100 COLTON, CA 92324 (909)289-2020	\$534,230 \$475,902 \$0	06/27/11 07/28/11 04/04/13	100% 89%
HB4N	WPCP						
08-SBD-60-/9.9 08-0P8504		IN SAN BERNARDINO & RIVERSIDE CO ON RTE 60 FROM LOSANGELES COLINE TO RTE 60/90/215 SEPARATION & ON RTE 215 FROM MARTIN LUTHER KING REHABILITATE PAVEMENT	SECURITY PAVING COMPANY INC P O BOX 1489 SUN VALLEY CA 913531489 (818)767-8418	QURESHI, MUJAHID 2023 CHICAGO AVE. SUITE B-6 RIVERSIDE, CA 92507 (951)276-1588	\$1,652,540 \$1,083,456 \$0	05/10/12 06/07/12 10/25/12	61% 66%
HM1	WPCP						
08-SBD-60-/10 08-0C7434 ACNH-000C-(350)E --()		IN SAN BERNARDINO AND RIVERSIDE COUNTIES AT VARIOUS LOCATIONS INSTALL EXIT NUMBERING SIGNS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION INC 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441		\$188,414 \$0 \$0	04/25/12 07/23/12	0% 0%
HB4N	WPCP						

**State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12**

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-62-55.0/79.5 08-0H6504		IN SAN BERNARDINO COUNTY FROM IRONAGE ROAD TO 8.8 KM WEST OF ROUTE 177 JUNCTION RESURFACE EXISTING PAVEMENT	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 925092405 (951)684-5360	GONZALEZ, ALFONZO 6690 LA CONTENTA ROAD YUCCA VALLEY CA 92284 (951)538-5218	\$1,803,600 \$1,812,973 \$0	05/25/07 06/14/07 10/05/07	100% 100%
HM1	WPCP						
08-SBD-62-142.2/142.9 08-378704 STP-BRST-(PP0)6 STP-BRST-(PP0)0 BR- S95-(A20)0 HA21		IN SAN BERNARDINO COUNTY CALIFORNIA AND IN LA PAZ COUNTY ARIZONA FROM THE INTERSECTION OF LPARKER DAM ROAD AT EARP TO THIRD STREE BRIDGE TO BE REPLACED	M C M CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 956600620 (916)334-1221	YAP, SIONG 790 S. VIA LATA STE 100 COLTON, CA 92324 (951)232-3922	\$24,487,876 \$13,545,510 \$0	02/15/11 02/28/11 10/03/14	40% 55%
08-SBD-71-4.8/8.5 08-0F1004 SARR-STPE-(P07)E STPE-PO 7-(0E) --() HB34		IN SBD & RIV COUNTIES NEAR CHINO HILLS FROM CENTRAL AVE OC SANTA ANA RIVER BRIDGE HIGHWAY PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572 (951)940-6069	SPRAY, MIKE 1110-A RESEARCH DRIVE REDLANDS, CA 92374-4562 (951)232-6497	\$542,857 \$426,232 \$0	01/26/11 02/15/11 09/25/14	0% 0% PLANT EST SATIS
08-SBD-138-24.1/37.8 08-0P9204		IN SAN BERNARDINO COUNTY AT VARIOUS LOCATIONS COLD PLANE & PAVE, REPLACE DETECTOR	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 92878 (951)736-7600	TRAN, KEN 850 VIA LATA ROAD SUITE 104 COLTON, CA 92324 (909)844-3312	\$5,004,504 \$0 \$0	05/23/12 06/20/12 10/16/12	0% 0% SUSPENDED
HM1	WPCP						
08-SBD-178-5.0/14.3 08-438904 ACST-S178-(061)E - ()		IN SAN BERNARDINO COUNTY EAST OF RIDGECREST FROM 5.0 MILES EAST TO 14.3 MILES EAST OF KERN COUNTY LINE DRAINAGE IMPROVEMENTS	S L S CONSTRUCTION INC 10769 WOODSIDE AVE SUITE 201 SANTEE CA 92071 (619)448-8928	ADODO, EFE 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-7471	\$365,624 \$54,835 \$0	06/04/12 07/20/12 11/08/12	8% 15%
HA42	WPCP						
08-SBD-215-8.8/11.6 08-4440U4		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO ON ROUTE 210 AND ON ROUTE 215 CONSTRUCT BRIDGES	MCM CONSTRUCTION INC P O BOX 620 NORTH HIGHLANDS CA 95660	YOGARAJAH, MANNY 850 S. VIA LATA, STE 100A COLTON CA 92324 (951)830-6864	\$69,607,435 \$66,426,503 \$0	10/23/09 11/17/09 03/25/13	83% 94%
HB5	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 09/20/12

District 08

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
08-SBD-215-14.0/0 08-0M4004		IN SAN BERNARDINO COUNTY IN SAN BERNARDINO AT PALM AVE DR. INSTALL TRAFFIC SIGNALS	P T M GENERAL ENGINEERING SERVICES INC P O BOX 7745 RIVERSIDE CA 925137745 (951)710-1000		\$394,493 \$0 \$0	06/18/12 07/16/12	0% 0%
HB4N	WPCP						
08-SBD-247-8.5/22.1 08-0P9304		IN SAN BERNARDINO COUNTY NEAR LANDERS FROM TRACY BLVD TO MANNING ROAD AND FROM CHUCKWAGON ROAD TO THE CITY LIMIT OF BARSTOW. PLACE HMA (TYPE A) OVERLAY	SULLY-MILLER CONTRACTING COMPANY 135 S STATE COLLEGE BLVD #400 BREA CA 92821 (714)578-9600	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-6415	\$4,865,508 \$2,489,820 \$0	06/11/12 06/28/12 11/16/12	22% 51%
HM1	WPCP						
08-SBD-330-40.3/40.6 08-0J8004		IN SAN BERNARDINO COUNTY NEAR FREDALBA AT VARIOUS LOCATIONS REHABILITATE SEVERAL CULVERTS	BEADOR CONSTRUCTION COMPANY INC 26320 LESTER CIRCLE CORONA CA 92883 (951)674-7352	TRAN, KEN 850 VIA LATA STE 104 COLTON, CA 92324 (909)844-3312	\$358,500 \$342,609 \$0	05/23/12 06/20/12 09/07/12 09/10/12	100% 100% COMPLETED
HM2	WPCP						
08-SBD-395-3.9/65.5 08-0P7304		IN SBD CO ON RTE 210 FR LA CO LINE IN UPLAND TO ARROWHEAD AVE OC IN SBD & ON RTE 395 FR RTE 15 JCT IN HESPERIA TO 8 MI S/O KERN CO OVERLAY, REPLACE AC SURFACING, FOG	ALL AMERICAN ASPHALT P O BOX 2229 CORONA CA 928782229 (951)736-7600	MINA, EHAB 15367 TAMARACK ROAD VICTORVILLE, CA 92392 (951)232-6415	\$3,353,800 \$1,457,279 \$0	02/07/12 02/29/12 10/03/12	76% 43%
HM1	WPCP						

Totals: Authorized Final Amt: \$473,649,295 Completed to Date: \$228,168,164 Work This Month: \$0

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-10-8.2/25.2	08-0P7204	1
08-RIV-10-31.0/58.5	08-478104	1
08-RIV-10-68.0/156.5	08-0L7904	1
08-RIV-10-104.5/104.5	08-0R1104	1
08-RIV-10-.5/0	08-0N7104	1
08-RIV-10-24.0/24.3	08-0E4104	1
08-RIV-10-135.0/154.2	08-0P6904	2
08-RIV-10-144.2/156.5	08-0N9804	2
08-RIV-15-3.2/52.3	08-0P6204	2
08-RIV-15-9.0/31	08-0Q2104	2
08-RIV-15-34.9/35.5	08-0N2604	2
08-RIV-15-40.0/41.3	08-0C8204	2
08-RIV-15-1.0/0	08-0F2404	3
08-RIV-15-/50	08-0P8004	3
08-RIV-74-27.4/27.7	08-0M8704	3
08-RIV-74-29.6/29.9	08-0J1404	3
08-RIV-74-63.0/71.8	08-0P9504	3
08-RIV-79-12.2/19.1	08-0P7804	3
08-RIV-86-/22.1	08-0P6804	4
08-RIV-91-.6/1.2	08-456624	4
08-RIV-91-15.6/21.6	08-448404	4
08-RIV-91-/21.6	08-0P6304	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
08-RIV-111-/6	08-0P9404	4
08-RIV-215-37.9/39.5	08-1C0004	4
08-RIV-215-38.6/39.7	08-334884	5
08-RIV-215-39.7/43	08-334874	5
08-RIV-215-43.1/43.9	08-334864	5
08-RIV-215-38.0/38.9	08-449314	5
08-RIV-243-13.8/13.9	08-0C4004	5
08-SBD-0-/50.9	08-0R9204	5
08-SBD-2-.9/2.4	08-0C0204	6
08-SBD-10-9.9/24.5	08-384344	6
08-SBD-10-12.0/19.8	08-497504	6
08-SBD-10-/9.2	08-0P8404	6
08-SBD-10-/.1	08-0P7504	6
08-SBD-15-3.8/12.8	08-472224	6
08-SBD-15-70.6/74.9	08-0K1504	7
08-SBD-15-81.8/0	08-0P8804	7
08-SBD-15-107.7/154.6	08-0M2404	7
08-SBD-18-30.0/32.5	08-0A7914	7
08-SBD-18-44.2/44.7	08-227004	7
08-SBD-18-7.8/T8.1	08-0M8304	7
08-SBD-38-49.5/59.4	08-0Q4804	8
08-SBD-40-.1/0	08-0Q1504	8

Statement of Ongoing Contracts - Index		
Cnty Rt Pm	Contract	Page
08-SBD-40-28.1/51	08-0K2404	8
08-SBD-60-/9.9	08-0P8504	8
08-SBD-60-/10	08-0C7434	8
08-SBD-60-4.8/0	08-0L0404	8
08-SBD-62-55.0/79.5	08-0H6504	9
08-SBD-62-142.2/142.9	08-378704	9
08-SBD-71-4.8/8.5	08-0F1004	9
08-SBD-138-24.1/37.8	08-0P9204	9
08-SBD-178-5.0/14.3	08-438904	9
08-SBD-215-8.8/11.6	08-4440U4	9
08-SBD-215-14.0/0	08-0M4004	10
08-SBD-247-8.5/22.1	08-0P9304	10
08-SBD-330-40.3/40.6	08-0J8004	10
08-SBD-395-3.9/65.5	08-0P7304	10

Statement of Ongoing Contracts - Federal Aid

District	08	Category	Bid + CCO	Work Comp
Federal Aid				
-I-		FEDERAL AID (INTERSTATE)	\$114,887,883	\$32,791,176
-F-		FEDERAL AID (PRIMARY)	\$32,593,200	\$18,461,564

Statement of Ongoing Contracts - Federal Aid

District	08		
Federal Aid		Category	Bid + CCO
-S-		FEDERAL AID (SECONDARY)	\$65,439,779
-SH-		STATE HIGHWAY	\$143,190,290
			\$117,538,143
District Total:			<u>\$473,649,295</u>
			<u>\$228,168,164</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
08	\$6,937,983
Work completed this Period:	\$6,937,983