

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-ALP-88-/0 10-0X2104		IN ALPINE, AMADOR AND CALAVERAS COUNTIES AT VARIOUS LOCATIONS CONSTRUCT WASH BUILDINGS	TRICON AQUATICS 11419 SUNRISE GOLD CIRCLE ST RANCHO CORDOVA CA 95742 (916)638-9866	COLIN DORAN 560 MOUNTAIN RANCH RD SAN ANDREAS CA 95249 (209)754-1017	\$5,450,496 \$943,620 \$309,987	01/23/14 02/21/14 04/21/15	30% 17%
HM2							
10-CAL-4-28.0/49.6 10-0X4004		IN CALAVERAS COUNTY AT AND NEAR MURPHYS FROM ANSIL DAVIS ROAD TO MEKO DRIVE RUBBERIZED HOT MIX ASPHALT OVERLAY	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0730		\$5,227,875 \$0 \$0	04/17/14 05/05/14	0% 0%
HM1							
10-CAL-4-32.2/0 10-0K6304		IN CALAVERAS COUNTY NEAR MURPHYS AT 0.9 MILE EAST OF UPPER UTICA POWERHOUSE ROAD CONSTRUCT TURNOUT/RCK SLOPE PROTECT	K W EMERSON INC P O BOX 549 SAN ANDREAS CA 95249 (209)754-3839	IQBAL AULAKH 1110 W. KETTLEMAN LANE #35 LODI, CA., 95240 (209)479-3608	\$267,231 \$248,805 \$0	04/05/13 04/26/13 09/10/14	69% 92%
HB4N							
10-CAL-26-14.0/38.3 10-0W0004 STP-P026-(029)E --()		IN CALAVERAS AND AMADOR COUNTIES AT AND NEAR MOKELUMNE HILL FROM 0.3 RUBBERIZED HOT MIX ASPHALT OVERLAY	SIERRA NEVADA CONSTRUCTION, INC. 2055 E. GREG STREET SPARKS NV 89431 (775)355-0420	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$3,947,007 \$3,553,706 \$3,081,412	04/02/14 04/17/14 12/31/14	78% 87%
HM1							
10-MER-5-17.5/0 10-0F7404 IM- 005-(142)E --()		IN MERCED COUNTY NEAR LOS BANOS AT THE ROUTE 5/152 SEPARATION GIRDER DIAPHRAGM RETROFIT	AMERICAN CIVIL CONSTRUCTORS WEST COAST, INC. 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	ANDREW BRANDT 4369 YEAGER DRIVE SUITE 109 MADERA, CA 93637 (760)937-8947	\$1,126,100 \$0 \$0	06/19/14 07/17/14	0% 0%
HA21							
10-MER-5-23.1/24 10-0S1904 IM00-5513-(840)8 --()		IN MERCED COUNTY NEAR SANTA NELLA FROM 0.5 MILE NORTH OF MCCABE ROAD OVERCROSSING TO 0.2 MILE NORTH OF WHITWORTH ROAD OVERCROSSING REMODEL WEIGH STATION AND RAMPS	AMLAND CORPORATION 3168 KNIGHTS BRIDGE ROAD SAN JOSE CA 95132 (408)772-3979	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$973,975 \$623,991 \$0	02/27/12 04/13/12 05/14/14	100% 63% OVER RUN

WPCP

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-59-7.9/14.1 10-0Y1204		IN MERCED COUNTY NEAR MERCED FROM DEADMANS CREEK BRIDGE TO CHILDS AVENUE COLD IN PLACE RECYCLING & PLACE HMA	A. TEICHERT & SON, INC DBA TEICHERT CONSTRUCTION P O BOX 520 FOWLER, CA 93625-0520 (559)813-3100	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$2,058,772 \$0 \$0	06/04/14 06/24/14	0% 0%
HM1							
10-MER-99-4.6/10.5 10-415704		IN MERCED COUNTY NEAR MERCED FROM BUCHANAN HOLLOW ROAD TO 0.3 MILE NORTH OF MCHENRY ROAD CONST. FREEWAY, INTERCHANGE, BRIDGE	TEICHERT/FLATIRON WEST A JOINTVENTURE P O BOX 1118 STOCKTON CA 95201 (209)983-2300	HAROLDSSEN, BRENT 3469 YEAGER DR SU 109 MADERA CA 93637 (559)675-5261	\$66,434,439 \$60,897,736 \$1,225,172	04/06/12 05/14/12 04/17/16	71% 90%
HE14	SWPPP						
10-MER-99-13.1/36.7 10-0S9504 STPE-PO99-(570)E --()		ON STATE ROUTE 99 IN THE CITY OF MERCED, ATWATER, LIVINGSTON AND DELHI AT VARIOUS LOCATIONS PAINT BRIDGE AND SLOPE PAVING	BRIAN J FEDERICO 2181 N TRACY BLVD #21 TRACY CA 95376 (209)839-0963	DEOL, SUKHI 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$651,628 \$618,323 \$0	09/19/13 11/01/13 06/30/14	100% 91% OVER RUN
HE14							
10-MER-99-13.9/14.4 10-481004 ACNH-PO99-(550)E --()		IN MERCED COUNTY IN MERCED FROM 0.3 MILE SOUTH OF ROUTE 99/140 SEPARATION TO G STREET UNDER CROSSING AND ON ROUTE 140 AT MAIN STR WIDEN UNDERCROSSING AND WIDEN RDWY	RGW CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380-9517 (209)483-5812	\$24,532,201 \$15,544,111 \$623,767	01/19/12 02/03/12 11/18/15	51% 63%
HA21	SWPPP						
10-MER-99-24.4/25.8 10-414824		IN MERCED COUNTY IN AND NEAR ATWATER ENVIRONMENTAL LANDSCAPE FROM 0.7 MILE NORTH OF ATWATER OVERHEAD TO 0.7 MILE SOUTH OF ARENA WAY HIGHWAY PLANTING AND IRRIGATION	ENVIRONMENTAL LANDSCAPE SOLUTIONS 8380 ROVANA CIRCLE SACRAMENTO CA 95828 (916)388-0308	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$718,198 \$684,484 \$988	11/09/11 11/22/11 12/31/15	0% 0% PLANT EST SATIS
HE14	SWPPP						
10-MER-99-26.8/27.6 10-3169C4		IN MERCED COUNTY NEAR LIVINGSTON FROM 0.3 MILE SOUTH TO 0.5 MILE NORTH OF SULTANA DRIVE OVERCROSSING HIGHWAY PLANTING AND IRRIGATION	ROLFE CONSTRUCTION 3573 SOUTHERN PACIFIC AVE. ATWATER CA 95301 (209)358-5548	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI CA 95240 (209)333-6928	\$327,253 \$300,783 \$0	02/11/10 04/06/10 07/07/14 07/07/14	100% 100% COMPLETED
HB4C	SWPPP						

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-MER-99-/4.6 10-415804		IN MERCED COUNTY NEAR CHOWCHILLA FROM SECURITY PAVING COMPANY INC CHOWCHILLA RIVER BRIDGE TO BUCHANAN 13170 TELFAIR AVENUE HOLLOW ROAD CONSTRUCT FREEWAY AND INTERCHANGE	SYLMAR CA 91342 (818)362-9200	BRENT HAROLDSEN 3469 YEAGER DRIVE SUIT 109 MADERA CA 93637 (559)675-5272	\$44,436,791 \$29,865,113 \$1,236,365	07/12/12 08/31/12 05/29/15	63% 66%
HE14	SWPPP						
10-MER-140-36.5/37.6 10-3A66U4 ACNH-P140-(031)E --()		IN MERCED COUNTY IN AND NEAR MERCED FROM MARTHELLA AVENUE TO 0.3 KM EAST OF SANTA FE AVENUE REPLACE BRIDGE AND WIDEN ROADWAY	R G W CONSTRUCTION INC 550 GREENVILLE ROAD LIVERMORE CA 94550 (925)606-2400	ANDREW BRANDT 3469 YEAGER DRIVE,SUITE 109 MADERA,CA.93637 (760)937-8947	\$22,458,416 \$20,959,632 \$374,265	10/11/10 10/26/10 07/22/14	100% 93%
	SWPPP						
10-MER-165-26.7/30 10-381514 STP-P165-(012)E --()		IN MERCED COUNTY AC OVERLAY, DIGOUTS, INTERSECTION	A. TEICHERT & SON INC. DBA TEICHERT CONSTRUCTION P O BOX 520 FOWLER, CA 93625-0520 (559)813-3100	SUKHI DEOL 2374 INDUSTRIAL ROWE TURLOCK, CA 95380 (209)656-6862	\$4,397,799 \$859,602 \$377,506	03/18/14 04/04/14 01/08/15	25% 20%
HA22							
10-SCL-152-19.8/0 10-0Q8004 NHP-000C-(370)E --()		ON ROUTES 152 AND 156 AT VARIOUS LOCATIONS INSTALL 3 CHANGEABLE MESSAGE SIGNS	NORCAL GENERAL CONSTRUCTION CORPORATION 1950 MAJESITC CT SAN JOSE CA 95132 (408)886-0335	DAVID ABLEDU 2374 INDUSTRIAL ROWE TURLOCK CA 95380 (209)656-6803	\$709,394 \$0 \$0	02/20/14 03/19/14	0% 0%
HB4N							
10-SJ-4-8.3/T14.3 10-0W1204 STP-P004-(146)E --()		IN SAN JOAQUIN COUNTY IN AND NEAR STOCKTON FROM 0.1 MILE EAST OF BACON ISLAND ROAD TO SAN JOAQUIN RIVER BRIDGE REHABILITATE EXISTING ASPHALT	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	CAO, NHAN C. 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)471-3878	\$7,411,080 \$1,863,277 \$176,554	01/23/14 02/21/14 12/24/14	13% 25%
HA22							
10-SJ-4-14.2/15.9 10-0X3804		IN SAN JOAQUIN COUNTY IN STOCKTON FROM CORDES RANCH ROAD UNDERCROSSING TO ROUTE 5/4 SEPARATION REPAIR FAILED AREAS AND APPLY HMA	A. TEICHERT & SON, INC. DBA TEICHERT CONSTRUCTION 265 VAL DERVIN PARKWAY STOCKTON CA 95206 (209)598-5589	CAO, NHAN 611 SAN JUAN AVE. STOCKTON CA. 95203 (209)471-3879	\$834,816 \$0 \$0	04/17/14 05/13/14 09/01/14	0% 0%
HM1							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-4-19.5/20.1 10-3A1004		IN SAN JOAQUIN COUNTY, IN AND NEAR STOCKTON, ON RTE 4 FROM ADELBERT AVE TO 0.1 MI W OF GOLDEN GATE AVE OC, AND ON RTE 99 FROM 0.4 WIDEN TO 6 LANES	MYERS AND SONS CONSTRUCTION 2554 MILLCREEK DRIVE SACRAMENTO CA 95833 (916)649-4504	LPTROY SCHEIBER 3663 ARCH RD SUITE 500 STOCKTON CA 95215 (209)948-3966	\$88,926,160 \$35,749,222 \$794,300	10/16/12 12/03/12 05/24/16	41% 40%
HE13	SWPPP						
10-SJ-4-/0 10-0S1104		ON STATE ROUTE 4 BETWEEN GARFIELD ST OH (PM R15.7) AND NAVY DR (PM 14.6) AND W CHARTER WY BETWEEN ARMY COURT (PM14.4) AND TILLIE L EXTEND FREEWAY	BROSAMER & WALL INC 1777 OAKLAND BLVD., SUITE 110 WALNUT CREEK CA 94596 (925)932-7900	SHIVINDER SINGH 611SAN JUAN AVE STOCKTON, CA-95203 (209)948-3734	\$52,294,490 \$1,614,054 \$893,148	12/16/13 01/06/14 09/09/17	10% 3%
HB1							
10-SJ-5-19.6/23.9 10-0X7804		IN SAN JOAQUIN COUNTY AT VARIOUS LOCATIONS TREAT BRIDGEDECK,REPLACE JOINTSEALS	PETERSON-CHASE GENERAL ENGINEERING CONSTRUCTION, INC. 1792 KAISER AVENUE IRVINE CA 92614 (949)252-0441	ARIEL I. MENDOZA 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)639-4686	\$813,243 \$0 \$0	05/21/14 06/05/14 10/16/14	0% 0%
HM3							
10-SJ-5-25.1/28.6 10-0M7804 ACIM-0056-(338)E 0- 3-(8E) --()		IN SAN JOAQUIN COUNTY NEAR AND IN THE CITY OF STOCKTON ON I-5 FROM CHARTER WAY TO COUNTRY CLUB BLVD ROADWAY REHABILITATION	DESILVA GATES CONSTRUCTION LP P O BOX 2909 DUBLIN CA 94568 (925)829-9220	WALI WAZIRI 611 SAN JUAN AVENUE STOCKTON, CA 95203 (470)-87-90	\$41,594,365 \$17,442,558 \$2,237,578	12/10/12 01/10/13 08/31/15	39% 42%
HA22	SWPPP						
10-SJ-5-28.5/35.6 10-0G4704 ACIM- 005-(633)E --()		IN SAN JOAQUIN COUNTY IN STOCKTON FROM 0.4 MILE NORTH OF 8TH STREET UNDERCROSSING TO HAMMER LANE UNDERCROSSING WIDEN BRIDGES AND FREEWAY LANES	R & L BROSAMER INC 1777 OAKLAND BLVD SUITE 300 WALNUT CREEK CA 94596 (925)627-1700	DEOL, HARMINDER 611 SAN JUAN AVE. STOCKTON, CA 95203 (209)948-7185	\$92,694,527 \$58,875,881 \$1,078,129	06/02/11 06/15/11 10/16/15	68% 63%
HE13	SWPPP						
10-SJ-12-.1/4.4 10-0G8004 NH-P012-(112)E --()		IN SAN JOAQUIN COUNTY NEAR TERMINOUS FROM MOKELUMNE RIVER BRIDGE TO LITTLE POTATO SLOUGH BRIDGE ROADWAY REHABILITATION	OC JONES & SONS, INC 1520 FOURTH STREET BERKELEY CA 94710 (510)526-3424	VIRK, KEWAL / OSHITA, STAN 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$31,390,314 \$4,185,212 \$1,563,116	08/13/13 08/28/13 12/31/18	8% 13%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-12-20.8/L23.2 10-0X4104 STP-P012-(116) --()		IN SAN JOAQUIN & CALAVERAS COUNTIES AT & NEAR VICTOR FROM SUNRISE STREET TO WEST JCT RTE 88 & NEAR CLEMENTS FROM EAST JCT RTE 88 T PLACE RHMA SUPERPAVE (GAP GRADED)	GEORGE REED, INC. 140 EMPIRE AVE MODESTO CA 95354 (209)523-0730	OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$1,926,688 \$1,719,167 \$1,526,867	03/28/14 04/09/14 12/31/14	78% 89%
10-SJ-26-18.5/19 10-0T1604 HSST-P026-(028)E --()		ON ROUTE 26 FROM 0.3 MILE WEST OF SANDSTONE CREEK BRIDGE TO SHELLY ROAD CURVE REALIGNMENT&REPLACE BRIDGE	CHESTER BROSS CONSTRUCTION 39 CALIFORNIA ST PMB 118 VALLEY SPRINGS CA 95252 (209)920-3595	QUAN H. TRINH 611 SAN JUAN AVE STOCKTON, CA 95203 (209)471-4008	\$2,131,245 \$1,042,359 \$297,703	10/02/13 10/22/13 09/05/14	65% 49% SUSPENDED
HE13	SWPPP						
10-SJ-99-4.9/14.2 10-0E6114		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM AUSTIN ROAD OVERCROSSING TO 0.4 MILE SOUTH OF ARCH ROAD UNDERCROSSING WIDEN EXISTING FREEWAY WITH HMA	BAY CITIES PAVING AND GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH ROAD,SUITE 500., STOCKTON, CA 95215 (209)470-8782	\$28,705,604 \$23,753,060 \$988,040	03/27/12 04/19/12 11/06/14	84% 82%
HE13	SWPPP						
10-SJ-99-6.9/10.6 10-0E6134		IN SAN JOAQUIN COUNTY IN AND NEAR MANTECA FROM 0.2 MILE NORTH OF YOSEMITE AVE UC TO 0.9 MILE SOUTH OF FRENCH CAMP ROAD UC LATHROP INTERCHANGE (PHASE 3)	BAY CITIES/MYERS JV P O BOX 2948 RANCHO CORDOVA CA 957412948 (916)635-9370	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD,SUITE 500F STOCKTON, CA 95215-8315 (209)470-8782	\$26,541,472 \$14,890,020 \$807,031	10/11/12 11/06/12 10/30/14	82% 56%
HE13	SWPPP						
10-SJ-99-10.6/15 10-0E6124		IN MANTECA, ON ROUTE 99 FROM 1.4 MILE NORTH OF LATHROP ROAD TO 0.4 MILE NORTH OF ARCH ROAD FRENCH CAMP INTERCHANGE (PHASE 2)	BAY CITIES PAVING & GRADING INC P O BOX 6227 CONCORD CA 94524 (925)687-6666	OBAIDULLAH RASHID "ABDUL" 3663 ARCH RD, SUITE 500 STOCKTON, CA 95215 (209)470-8782	\$25,955,505 \$14,656,695 \$1,028,134	06/27/12 07/20/12 05/07/15	65% 56%
HE13	SWPPP						
10-SJ-120-.8/0 10-1C0104		IN SAN JOAQUIN COUNTY IN LATHROP ON WEST ROUTE 120 - NORTH ROUTE 5 CONNECTOR OVERHEAD BRIDGE REHAB	VIKING CONSTRUCTION COMPANY, INC. PO BOX 1508 RANCHO CORDOVA CA 95741 (916)852-5530		\$556,277 \$0 \$0	05/13/14 06/03/14	0% 0%
HA21							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/14**

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-SJ-205-1.7/12.6 10-0L5704 SARR-205 -(328)4 A-205 -(328)4 --()		IN SAN JOAQUIN COUNTY IN AND NEAR TRACY AT VARIOUS LOCATIONS HIGHWAY PLANTING AND IRRIGATION	ELITE LANDSCAPING, INC. 2972 LARKIN AVENUE CLOVIS, CA 93612 (559)292-7760	BLUM, ALFRED / OSHITA, STANLEY 1110 WEST KETTLEMAN LANE, #35 LODI, CA 95240 (209)333-6928	\$739,658 \$764,576 \$0	04/05/10 05/28/10 06/23/14 06/23/14	100% 100% COMPLETED
10-SJ-205-/.1 10-0W7104		IN SAN JOAQUIN COUNTY NEAR TRACY AT AQUEDUCT SERVICE RD UC AND AT DELTA MENDOTA CANAL BRIDGE REPLACE APPROACH SLABS	AMERICAN CIVIL CONSTRUCTORS WEST COAST INC 3701 MALLARD DRIVE BENICIA CA 94510 (707)746-8028	SUTTI RENEE M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$1,414,165 \$1,438,819 \$0	05/20/13 06/13/13 07/17/14 07/17/14	100% 100% COMPLETED
10-STA-4-6.3/6.6 10-0S8704 SSTP-P004-(147)E --()		IN STANISLAUS COUNTY ON STATE ROUTE 4 ABOUT 10 MILES WEST OF COPPEROPOLIS FROM 0.4 MILE TO 0.1 MILE WEST OF DUNTON ROAD SHOULDER WIDENING WITH RUMBLE	GEORGE REED, INC. 140 EMPIRE AVE. MODESTO CA 95354 (209)523-0700	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$183,667 \$0 \$0	05/13/14 05/29/14 08/29/14	0% 0%
10-STA-33-14.5/17.9 10-0Y2604		IN STANISLAUS COUNTY IN AND NEAR PATTERSON FROM WARD AVENUE TO RODGERS ROAD COLD IN PLACE RECYCLING & HMA .	KNIFE RIVER CONSTRUCTION 655 W. CLAY STREET STOCKTON CA 95206 (209)948-0302	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$1,420,431 \$439,819 \$439,819	03/05/14 03/24/14 08/26/14	33% 31%
10-STA-99-2.3/20.2 10-0S7804 ACST-P099-(564)E P0-99 5-(4E) --()		IN STANISLAUS COUNTY IN AND NEAR TURLOCK, CERES AND MODESTO AT VARIOUS LOCATIONS FROM LINWOOD AVENUE OVERCROSSING TO BECKWITH ROAD CONCRETE SLOPE PAVING, RAILING	WESTERN STRUCTURES 6005 TYLER STREET RIVERSIDE CA 92503 (951)352-4300	TONY CIPPONERI 952 GOODWIN DRIVE RIPON CA 95366 (209)599-1940	\$944,362 \$0 \$0	12/27/12 02/20/13	0% 0%
10-STA-219-2.9/4.9 10-0A8724 HPLU-6210-(009)E 62-10 0-(9E) --()		IN STANISLAUS COUNTY NEAR MODESTO ON ROUTE 219 FROM 0.4 KM EAST OF DALE ROAD TO ROUTE 108 AND ON ROUTE 108 FROM 0.7 KM NORTH OF BA WIDEN TO 4 LANES	BAY CITIES PAVING AND GRADING INC PO BOX 6227 CONCORD CA 94524 (925)687-6666	SUTTI,RENEE' M. 952 GOODWIN DRIVE RIPON, CA 95366 (209)607-8741	\$16,115,021 \$8,575,908 \$559,083	08/30/12 09/18/12 12/04/14	66% 53%

State of California Department of Transportation
Statement of Ongoing Contracts as of 07/20/14

District 10

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
10-TUO-49-18.0/18.3 10-0K1504		IN TUOLUMNE COUNTY IN SONORA FROM S. WASHINGTON STREET TO SNELL RD./ ST. (KP 29.01/29.46) COLD PLANE & RESURFACE ROADWAY	GEORGE REED INC ELKIN P O BOX 4760 MODESTO CA 95352 (209)523-0734	COREY CASEY 19596 MONO WAY SONORA CA 95370 (209)532-2947	\$626,220 \$578,605 \$0	06/18/13 07/15/13 06/27/14 07/21/14	38% 90%
HA22							
10-TUO-108-11.3/21 10-0X4304		IN TUOLUMNE COUNTY AT AND NEAR TWAIN HARTE FROM EAST AVENUE UNDERCROSSING TO 0.6 MILE WEST OF STODDARD SPRINGS ROAD RHMA SUPERPAVE OVERLAY	GEORGE REED INC 140 EMPIRE AVE MODESTO CA 95354 (209)523-0734	COLIN DORAN 560 MOUNTAIN RANCH ROAD SAN ANDREAS, CA. 95249 (209)754-1017	\$2,713,430 \$68,700 \$68,700	02/27/14 03/19/14 08/28/14	17% 3%
HM1							

Totals: Authorized Final Amt: \$609,650,315 Completed to Date: \$322,757,834 Work This Month: \$19,687,661

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-ALP-88-/0	10-0X2104	1
10-CAL-4-28.0/49.6	10-0X4004	1
10-CAL-4-32.2/0	10-0K6304	1
10-CAL-26-14.0/38.3	10-0W0004	1
10-MER-5-17.5/0	10-0F7404	1
10-MER-5-23.1/24	10-0S1904	1
10-MER-59-7.9/14.1	10-0Y1204	2
10-MER-99-4.6/10.5	10-415704	2
10-MER-99-13.1/36.7	10-0S9504	2
10-MER-99-13.9/14.4	10-481004	2
10-MER-99-24.4/25.8	10-414824	2
10-MER-99-26.8/27.6	10-3169C4	2
10-MER-99-/4.6	10-415804	3
10-MER-140-36.5/37.6	10-3A66U4	3
10-MER-165-26.7/30	10-381514	3
10-SCL-152-19.8/0	10-0Q8004	3
10-SJ-4-14.2/15.9	10-0X3804	3
10-SJ-4-8.3/T14.3	10-0W1204	3
10-SJ-4-19.5/20.1	10-3A1004	4
10-SJ-4-/0	10-0S1104	4
10-SJ-5-25.1/28.6	10-0M7804	4
10-SJ-5-28.5/35.6	10-0G4704	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
10-SJ-5-19.6/23.9	10-0X7804	4
10-SJ-12-.1/4.4	10-0G8004	4
10-SJ-12-20.8/L23.2	10-0X4104	5
10-SJ-26-18.5/19	10-0T1604	5
10-SJ-99-4.9/14.2	10-0E6114	5
10-SJ-99-6.9/10.6	10-0E6134	5
10-SJ-99-10.6/15	10-0E6124	5
10-SJ-120-.8/0	10-1C0104	5
10-SJ-205-1.7/12.6	10-0L5704	6
10-SJ-205-/.1	10-0W7104	6
10-STA-4-6.3/6.6	10-0S8704	6
10-STA-33-14.5/17.9	10-0Y2604	6
10-STA-99-2.3/20.2	10-0S7804	6
10-STA-219-2.9/4.9	10-0A8724	6
10-TUO-49-18.0/18.3	10-0K1504	7
10-TUO-108-11.3/21	10-0X4304	7

Statement of Ongoing Contracts - Federal Aid

District	Federal Aid	Category	Bid + CCO	Work Comp
10				

Statement of Ongoing Contracts - Federal Aid

District	10		
Federal Aid		Category	Bid + CCO
			Work Comp
-I-		FEDERAL AID (INTERSTATE)	\$135,414,992
			\$76,318,439
-F-		FEDERAL AID (PRIMARY)	\$78,380,931
			\$40,688,955
-S-		FEDERAL AID (SECONDARY)	\$19,278,564
			\$8,614,074
-SH-		STATE HIGHWAY	\$355,722,868
			\$186,129,533
			\$20,852,960
			\$11,006,833
District Total:			<u>\$609,650,315</u>
			<u>\$322,757,834</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
10	\$2,481,076
Work completed this Period:	\$2,481,076