

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-7-/1.2 11-238404 NHP-P007-(010)E --()		IN IMPERIAL COUNTY ABOUT 7 MILES EAST OF CALEXICO FROM 0.5 MILE NORTH OF MEXICO BORDER TO ROUTE 98 PAVEMENT REHABILITATION	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	RIZZUTTO, SHAWN 722 BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$11,087,161 \$6,200,277 \$728,973	10/09/14 10/28/14 09/23/15	67% 56%
HA22							
11-IMP-8-38.7/39.3 11-263304 NHPI-0081-(313)E LU62-11 1-(2E) --()		IN IMPERIAL COUNTY IN EL CENTRO FROM HAZARD CONSTRUCTION COMPANY 0.2 MILE WEST TO 0.1 MILE EAST OF DOGWOOD ROAD OVERCROSSING REVISE INTERCHANGE	FROM HAZARD CONSTRUCTION COMPANY PO BOX 229000 SAN DIEGO CA 921929000	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$11,970,801 \$3,761,677 \$186,247	07/30/14 08/15/14 09/08/16	34% 31%
HE11							
11-IMP-78-9.2/14 11-404404 DEMO-6211-(125)E --()		IN IMPERIAL COUNTY IN AND NEAR BRAWLEY ON ROUTE 78 AT VARIOUS LOCATIONS FROM ROUTE 86 TO 0.1 MILE EAST OF BEST ROAD AND ON OLD ROAD REQUIRED LANDSCAPE MITIGATION.	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619	HERNANDEZ, DANIEL 722 EAST BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,244,685 \$1,120,068 \$44,669	09/08/14 09/30/14 02/25/18	0% 0% PLANT EST SATIS
HE14							
11-IMP-86-11.3/20.6 11-2M5104		IN IMPERIAL COUNTY IN AND NEAR IMPERIAL AND BRAWLEY FROM 15TH STREET TO SOUTH JUNCTION ROUTE 78 ASPHALT RUBBER CHIP SEAL AND DIG	VSS INTERNATIONAL INC P O BOX 981330 WEST SACRAMENTO CA 95798	DANIEL HERNANDEZ 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$3,427,268 \$3,278,489 \$78,672	06/05/14 06/25/14 06/30/15	100% 94% OVER RUN
HM1							
11-IMP-111-40.5/65.4 11-2M4404 STP-P111-(071)E --()		IN IMPERIAL COUNTY NEAR NILAND FROM MAIN STREET TO IMPERIAL COUNTY LINE PROFILE GRIND AND CHIP SEAL AND WARM	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSANA ROAD RIVERSIDE CA 92509	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$2,985,247 \$3,378,299 \$0	06/02/14 06/18/14 06/09/15 06/09/15	100% 100% COMPLETED
HM1							
11-IMP-186-/ .4 11-294804 STPE-P186-(004)E --()		IN IMPERIAL COUNTY AT ANDRADE FROM MEXICO BORDER TO 0.4 MILE NORTH OF MEXICO BORDER. BICYCLE AND PEDESTRIAN FACILITIES	RSM2 CONTRACTORS, INC. 8191 CENTER STREET LA MESA, CA 91942	HERNANDEZ, DANIEL 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)355-8666	\$1,379,648 \$1,369,424 \$0	11/19/13 12/12/13 12/08/15	53% 100%
HE14							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-IMP-5708-/0 11-076704		IN IMPERIAL COUNTY IN EL CENTRO AT THE EL CENTRO MAINTENANCE STATION AT 1102 MONTENEGRO WAY CONSTRUCT MAINTENANCE FACILITY	HAL HAYS CONSTRUCTION INC 4181 LATHAM STREET RIVERSIDE CA 92501	HERNANDEZ, DANIEL 722 E. BARIONI BLVD. IMPERIAL, CA 92251 (760)355-8666	\$9,466,588 \$1,673,925 \$232,676	04/11/14 04/30/14 06/15/17	33% 18%
HA12							
11-SD-5-4.0/22.3 11-261604 NHPI-005 -(629) --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS FROM CORONADO AVENUE OVERCROSSING TO CLAIREMONT DRIVE OVERCROSSING GORE PAVING, INSTALL CRASH CUSHIONS	LB CIVIL CONSTRUCTION 11585 SORRENTO VALLEY RD 104 SAN DIEGO CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$5,404,502 \$536,533 \$456,456	01/28/15 02/27/15 06/12/17	7% 10%
HA28							
11-SD-5-12.6/72.2 11-401404 SNHP-X073-(102)E --()		IN SAN DIEGO COUNTY AT VARIOUS LOCATIONS REMOVE EXISTING MBGR AND REPLACE	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	REYES, JULIO 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1091	\$7,780,142 \$7,549,303 \$4,371	10/02/13 10/22/13 10/14/15	100% 94% OVER RUN
HB1							
11-SD-5-19.9/21.2 11-002704 IIMD-0051-(613)E LU62-11 1-(5E) --()		IN SD COUNTY IN SD ON ROUTE 5 FROM 0.1 MI SOUTH OF RTE 8/5 SEP & OVRHD TO 0.3 MI NORTH OF TECOLOTE CREEK BRIDGE & ON RTE 8 FM RTE CONSTRUCT AUXILIARY LANES/	LB CIVIL CONSTRUCTION INC 11585 SORRENTO VALLEY RD #104 SAN DIEGO CA 92121	TRAN, DUNG 5825 AVENIDA ENCINAS STE. 101 CARLSBAD, CA 92008 (858)688-1549	\$6,982,201 \$5,026,361 \$128,403	03/17/14 04/09/14 09/22/16	44% 72%
HB4N							
11-SD-5-29.1/30.5 11-0223U4 NHPI-0051-(625)E LU62-11 1-(9E) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.4 MI SOUTH OF GENESEE AVE OVERCROSSING TO SORRENTO VIADUCT REPLACE BRIDGE/RECONSTRUCT RAMPS	FLATIRON WEST, INC. 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	POUND, DAVID M 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)720-2112	\$61,235,049 \$10,010,808 \$3,351,691	12/18/14 01/12/15 08/07/18	8% 16%
HE11							
11-SD-5-35.8/38.5 11-2T1784		IN SAN DIEGO COUNTY IN SAN DIEGO, SOLANA BEACH, AND ENCINITAS FROM 0.1 M NORTH OF SAN DIEGUITO RIVER BRIDGE TO SAN ELIJO LAGOON BR I-5 LOMAS HWY PLANTING STAGE 2	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE STE 108 ESCONDIDO CA 92029	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92110 (858)467-4086	\$605,762 \$506,226 \$5,578	08/05/14 09/08/14 04/26/18	0% 0% PLANT EST SATIS
HB32							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-5-58.1/72.4 11-406704 NHPI-0051-(627)E --()		IN SAN DIEGO COUNTY NEAR OCEANSIDE FROM COCKLEBURR OVERCROSSING TO THE SAN DIEGO COUNTY LINE PAVEMENT REHABILITATION	FLATIRON WEST INC 1770 LA COSTA MEADOWS DRIVE SAN MARCOS CA 92078	TRAN, DUNG 2863 CARMEL VALLEY RD SAN DIEGO, CA 92014 (858)688-1549	\$34,866,118 \$19,455,369 \$2,312,566	06/13/14 06/26/14 08/23/16	35% 55%
HA22							
11-SD-8-6.9/8.2 11-405504 HSNH-008 -(316)E --()		IN SAN DIEGO COUNTY IN SAN DIEGO 0.1 MILE WEST OF WARING ROAD UNDERCROSSING TO 0.1 MILE WEST OF COLLEGE AVENUE OVERCROSSING UPGRADE EXISTING MEDIAN MBGR TO	FROM HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121		\$5,244,785 \$0 \$0	05/07/15 06/09/15	0% 0%
HB1							
11-SD-8-17.4/18.7 11-063814 ACIM-0081-(312)E --()		IN SAN DIEGO COUNTY IN EL CAJON SECOND STREET UNDERCROSSING TO GREENFIELD DRIVE UNDERCROSSING HIGHWAY PLANTING/IRRIGATION SYSTEM	FROM PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$1,325,377 \$1,207,199 \$4,666	03/19/13 04/22/13 03/03/17	0% 0% PLANT EST SATIS
HB4N							
11-SD-8-25.9/32.2 11-406904 STPI-008 -(314)E --()		IN SAN DIEGO COUNTY NEAR ALPINE 0.2 MILE EAST OF HARBISON CANYON ROAD UNDERCROSSING TO 0.4 MILE EAST OF VIEJAS CREEK BRIDGE PAVEMENT REHABILITATION	FROM DALEY CORPORATION 12570 HIGHWAY 67 LAKESIDE CA 92040	BAGUBE, JUN 1463 BROADWAY EL CAJON, CA 92021 (858)688-1438	\$9,438,452 \$106,815 \$0	11/25/14 12/31/14 11/24/15	9% 1%
HA22							
11-SD-8-37.9/37.9 11-410304		IN SAN DIEGO COUNTY ABOUT 9.0 MILES EAST OF ALPINE AT DESCANSO MAINTENANCE STATION AT 24171 VALLEY ROAD. PAVEMENT REHABILITATION MAINTENANCE	V A P CONSTRUCTION INC 15705 BIRCHWOOD ST JAPATUL LA MIRADA CA 90638		\$521,575 \$0 \$0	02/18/15 03/10/15	0% 0%
HA12							
11-SD-8-61.2/77.8 11-407004 NHPI-008 -(315)E --()		IN SAN DIEGO COUNTY NEAR BOULEVARD AND JACUMBA FROM 0.1 MILE EAST OF CRESTWOOD ROAD UNDERCROSSING TO THE IMPERIAL COUNTY LINE PAVEMENT REHABILITATION	COFFMAN SPECIALTIES, INC 9685 VIA EXCELENCIA SAN DIEGO CA 92126	RIZZUTTO, SHAWN 722 E BARIONI BLVD IMPERIAL, CA 92251 (760)594-2032	\$35,118,200 \$495,398 \$446,148	02/04/15 02/18/15 02/16/16	23% 1%
HA22							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-11-1.6 11-056324		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO ON RTE 11 FROM RTE 11/905 SEP TO ENRICO FERMI AND ON RTE 905 FROM 0.1 M EAST OF LA MEDI CONSTRUCT FREEWAY TO FREEWAY	COFFMAN SPECIALTIES INC 9685 VIA EXCELENCIA STE 200 SAN DIEGO CA 92126	JAVED, FARIDUN 8863 AIRWAY RD SAN DIEGO, CA 92154 (858)518-3423	\$51,641,281 \$42,180,465 \$320,074	10/02/13 10/22/13 10/06/16	49% 82%
HE14							
11-SD-15-11.2/M14.5 11-2T0974		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 15 FROM 0.3 MILE SOUTH OF H AVE OVERCROSSING TO 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSI PLANTING, EROSION CONTROL AND	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	SAGGESE, CARMINE 13220 EVENING CREEK RD STE 112 SAN DIEGO, CA 92128 (858)688-1542	\$2,510,927 \$2,432,300 \$2,345	11/16/11 12/13/11 01/28/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-14.5/M16.4 11-2T0984		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 MILE NORTH OF POMERADO ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDER HIGHWAY PLANTING AND IRRIGATION	DIVERSIFIED LANDSCAPE COMPANY 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DR. #112 SAN DIEGO, CA 92128 (858)688-1542	\$1,670,433 \$1,511,772 \$2,749	07/17/12 08/16/12 08/04/16	0% 0% PLANT EST SATIS
HB4C	SWPPP						
11-SD-15-15.0/M16.4 11-2T0954		IN SAN DIEGO COUNTY IN SAN DIEGO FROM CARROLL CANYON ROAD OVERCROSSING TO 0.5 MILE NORTH OF MIRA MESA BOULEVARD UNDERCROSSING CONSTRUCT DAR AND TRANSIT STATION	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	RIVAS, MANUEL 13220 EVENING CREEK DR. STE 112 SAN DIEGO, CA 92128 (858)829-1020	\$23,742,325 \$23,413,884 \$11,305	04/04/12 04/30/12 01/04/16	84% 99%
HB4C	SWPPP						
11-SD-15-16.4/M19.5 11-2T0994		IN SAN DIEGO COUNTY ROUTE 15 0.5 MILES NORTH OF MIRA MESA BOULEVARD BLVD UNDERCROSSING TO ROUTE 56/15 SEPARATION AND ON ROUTE 56 A INSTALL AUTOMATIC IRRIGATION SYSTEM	DIVERSIFIED LANDSCAPE CO. 21730 BUNDY CANYON ROAD WILDOMAR, CA 92595	SAGGESE, CARMINE 13220 EVENING CREEK DRIVE N. SAN DIEGO, CA 92128 (858)688-1542	\$2,727,224 \$2,676,123 \$2,392	10/11/11 10/25/11 02/04/16	0% 0% PLANT EST SATIS
HB32	SWPPP						
11-SD-15-20.3/M20.9 11-416104		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.3 MILE SOUTH TO 0.3 MILE NORTH OF CARMEL MOUNTAIN ROAD OVERCROSSING RAMP REHABILITATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92192 P O BOX 229000 SAN DIEGO CA 921929000	BAGUBE, JUN 1463 BROADWAY AVE. EL CAJON, CA 92021 (619)588-9068	\$608,812 \$549,151 \$76,053	05/30/14 06/18/14 07/01/15	87% 90%
HA22							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-23.8/26.2 11-2607C4		INSTALL HIGHWAY PLANTING AND AUTOMATIC IRRIGATION SYSTEMS. LANDSCAPE	3D ENTERPRISES, INC. 7964 ARJONS DRIVE, SUITE I SAN DIEGO, CA 92126	SAGGESE, CARMINE 304 ENTERPRISE ST., STE B ESCONDIDO, CA 92029 (858)688-1542	\$481,720 \$450,878 \$7,849	08/02/12 08/30/12 12/03/15	86% 91%
11-SD-15-23.8/M26.2 11-260734 HPLU-6211-(098) --()		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.2 KM NORTH OF RANCHO BERNARDO ROAD UNDERCROSSING TO LAKE HODGES BRIDGE INSTALL HIGHWAY PLANTING SYSTEMS	NATIVE LANDSCAPE INC 9746 TAMARACK LANE ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92129 (858)688-1542	\$1,025,574 \$776,992 \$0	11/24/10 01/11/11	0% 0% PLANT EST
HB4C	SWPPP						SATIS
11-SD-15-26.2/M27.8 11-2T0864		IN SAN DIEGO COUNTY IN SAN DIEGO AND ESCONDIDO FROM LAKE HODGES BRIDGE TO CLARENCE LANE UNDERCROSSING HWY PLANTING & AUTO IRRIGATION SYS	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET ESCONDIDO, CA 92029 (858)688-1542	\$1,373,144 \$1,354,090 \$3,400	06/27/11 07/28/11 03/08/16	0% 0% PLANT EST
HB32	SWPPP						SATIS
11-SD-15-27.8/30.1 11-2T0874 CMLN-6211-(111) --()		IN SAN DIEGO COUNTY IN AND NEAR ESCONDIDO FROM CLARENCE LANE UNDERCROSSING TO NINTH AVENUE UNDERCROSSING PLANTING, EROSION AND IRRIGATION	WESTERN RIM CONSTRUCTION INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$2,022,695 \$1,972,262 \$4,502	04/04/12 05/22/12 05/16/16	0% 0% PLANT EST
HB4C	SWPPP						SATIS
11-SD-15-30.1/31.5 11-2T0884 CMLN-6211-(110) --()		IN SAN DIEGO COUNTY IN ESCONDIDO FROM NINTH AVENUE UNDERCROSSING TO ROUTE 15/78 SEPARATION. INSTALL PLANTING AND IRRIGATION	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 92572	SAGGESE, CARMINE 304 ENTERPRISE STREET SUITE B ESCONDIDO, CA 92029 (858)688-1542	\$1,767,319 \$1,656,961 \$6,259	04/04/12 06/20/12 06/09/16	74% 93%
HB4C	SWPPP						
11-SD-15-/0 11-282504 NHP-X073-(109)E --()		IN SAN DIEGO COUNTY ON ROUTES 15, 94 AND 805, AT VARIOUS LOCATIONS. STORM WATER MITIGATION, BIOSWALES	WESTERN RIM CONSTRUCTORS, INC. 912 S ANDREASEN DR SUITE 108 ESCONDIDO CA 92029	REYES, JULIO 1463 BROADWAY EL CAJON, CA 92021 (858)688-1091	\$4,568,997 \$1,432,063 \$463,573	12/16/14 12/31/14 01/10/17	16% 32%
HA23							

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-15-/4.7 11-282404 NHP-X073-(103)E --() HA23		IN THE CITIES OF SAN DIEGO AND LEMON GROVE ON RTE 15 FROM RTE 5 TO MEADE AVE & ON RTE 94 FROM 28TH ST TO 0.2 MILE EAST OF GROVE ST CONSTRUCT SAND FILTERS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ARINDUQUE, RAY 4050 TAYLOR STREET MS-222 SAN DIEGO, CA 92110 (858)688-1511	\$3,055,809 \$2,954,480 \$3,005	12/12/13 01/03/14 11/06/15	78% 93%
11-SD-52-15.5/17.3 11-2T0114 STPL-6211-(101)N 621-1 10-() --() HB32 SWPPP		IN SAN DIEGO COUNTY IN SANTEE FROM FORESTER CREEK BRIDGE TO MAGNOLIA AVENUE UNDERCROSSING PLANTING,IRRIGATION,EROSION CONTROL	GRIFFITH COMPANY 12200 BLOOMFIELD AVENUE SANTA FE SPRINGS CA 90670	HURTZIG, JOHN 7177 APPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,076,864 \$2,029,987 \$2,138	05/20/11 06/10/11 08/11/15	0% 0% PLANT EST SATIS
11-SD-67-/5.9 11-275504 STPN-P067-(071)E --() HA22		IN SAN DIEGO COUNTY IN AND NEAR EL CAJON AND SANTEE FROM ROUTE 8/67 SEPARATION TO SAN DIEGO RIVER BRIDGE PAVEMENT REHABILITATION OF MAINLINE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO, CA 92121	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$11,168,554 \$350,247 \$172,720	12/23/14 01/12/15 12/01/15	25% 3%
11-SD-76-4.2/7.6 11-406604 HSNH-P076-(029)E --() HB1		IN SAN DIEGO COUNTY IN OCEANSIDE FROM RANCHO DEL ORO DRIVE TO 0.2 MILE WEST OF MELROSE DRIVE. MEDIAN BARRIER	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	LE VINE, GARY 3485 EAST VISTA WAY VISTA, CA 92084 (858)688-1388	\$7,423,593 \$2,933,400 \$975,101	08/25/14 09/16/14 01/15/16	46% 39%
11-SD-76-7.3/12 11-080174 HPLU-6211-(127) --() HB32		IN SAN DIEGO COUNTY IN AND NEAR OCEANSIDE FROM 0.5 MILE WEST OF MELROSE DRIVE TO OLIVE HILL ROAD PLANT ESTABLISHMENT EA	ACCU CONSTRUCTION, INC. 2098 S. GRAND AVE. SUITE A SANTA ANA CA 92705	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$2,357,754 \$1,398,841 \$151,969	10/22/14 11/06/14 05/31/18	0% 0% PLANT EST SATIS
11-SD-76-12.1/17.7 11-257154 STPL-6211-(114)E F 20-12 0-(1E) --() HA21		IN SD CNTY NEAR BONSALE & FALLBROOK ON RTE 15 FROM .3 MILE SO TO .3 MILE N/O RTE 76/15 SEPRTN & ON RTE 76 FROM BURNSVILLE, MN 55306 .4 MILE W/O SO MIS CONSTRUCT 4 LANE HIGHWAY	AMES CONSTRUCTION INC 2000 AMES DRIVE VISTA, MN 55306	SILVA, GUSTAF 3485 EAST VISTA WAY VISTA, CA 92084 (760)639-4430	\$78,084,922 \$16,976,244 \$2,119,024	08/04/14 08/19/14 03/12/18	21% 22%

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-78-15.3/16.3 11-2T2304 PLUN-6211-(117) --() HB32		IN SAN DIEGO COUNTY IN ESCONDIDO AND SAN MARCOS FROM 0.2 MILE WEST OF NORDAHL ROAD OVERCROSSING TO 0.2 MILE WEST OF ROUTE 15/78 SE INSTALL HIGHWAY PLANTING	PACIFIC RESTORATION GROUP INC P O BOX 429 PERRIS CA 925720429	HURTZIG, JOHN 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4086	\$418,471 \$336,872 \$3,619	03/08/13 04/17/13 11/04/16	0% 0% PLANT EST SATIS
11-SD-125-9.7/12.1 11-408504 HSNH-P125-(018)E --() HB1		IN SAN DIEGO COUNTY NEAR SAN DIEGO AND IN LEMON GROVE FROM ELKELTON PLACE UNDERCROSSING TO TROY STREET OVERCROSSING. INSTALL MEDIAN BARRIER	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DR STE 108 ESCONDIDO CA 92029	ALSHEIKH, JASON 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1473	\$1,637,891 \$1,538,623 \$4,466	08/04/14 08/21/14 05/17/16	39% 93% SATIS
11-SD-163-.5/3.2 11-265014 CNHP-0051-(626)E --() TEA4		IN SAN DIEGO COUNTY IN SAN DIEGO ON RTE 5 FROM 0.1 MILE SOUTH OF PARK B OULEVARD OVERCROSSING TO 6TH AVENUE OC AND ON RTE 163 FROM RESTORE AND ENHANCE THE HISTORICAL	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVENUE CLOVIS CA 93619	HURTZIG, JOHN 4050 TAYLOR STREET SAN DIEGO, CA 92110 (858)688-1510	\$3,805,033 \$3,149,382 \$15,209	03/21/14 04/10/14 12/05/17	0% 0% PLANT EST SATIS
11-SD-163-1.7/3.2 11-265004 ACST-P163-(026)E P1-63 0-(6E) --() TEA2 SWPPP		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OVERCROSSING TO 0.2 MILE NORTH OF 6TH AVE UNDERCROSSING. INSTALL HIGHWAY PLANTING	SIERRA LANDSCAPE COMPANY, INC. 73-771 DINAH SHORE DR STE 200 PALM DESERT CA 92211	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO CA 92111 (858)467-4084	\$1,139,186 \$970,868 \$0	10/08/09 11/24/09 12/17/13	0% 0% PLANT EST SATIS
11-SD-163-1.7/3.2 11-2650A4 000000000 000		IN SAN DIEGO COUNTY IN SAN DIEGO FROM 0.1 MILE SOUTH OF RICHMOND STREET OC TO 0.2 MILE NORTH OF 6TH AVENUE UNDERCROSSING DIR'S ORD PERFORM HIGHWAY PLANTING AND IRRIGATION	ACCU CONSTRUCTION, INC. 2098 S GRAND AVENUE, SUITE A SANTA ANA, CA 92705	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$595,840 \$558,428 \$12,615	04/26/12 11/26/12 10/14/15	88% 92% SATIS
11-SD-163-8.4/9.4 11-241514 HA22		IN SAN DIEGO COUNTY, IN SAN DIEGO FROM 0.4 MILE SOUTH TO 0.6 MILE NORTH OF CLAIREMONT MESA BLVD OVERCROSSING RECONSTRUCT INTERCHANGE	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY DRIVE SAN DIEGO CA 92121	JUAREZ, DAN 2863 CARMEL VALLEY ROAD DEL MAR, CA 92014 (858)688-1501	\$8,199,176 \$298,158 \$100,358	01/28/15 02/17/15 11/04/17	6% 4% SATIS

**State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15**

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-.9/1.1 11-292304 STPI-805 -(628)E --()		IN SD COUNTY IN SD FROM SAN YSIDRO UNDERPASS (LRT) TO BEYER BOULEVARD OVERCROSSING & FROM 0.3 MILE NORTH OF DEL SOL BOULEVARD UNDE STORM WATER MITIGATION SLOPE	CLEAN CUT LANDSCAPE 8406 N ARMSTRONG AVE CLOVIS CA 93619	ARINDUQUE, RAY 7177 OPPORTUNITY RD. SAN DIEGO, CA 92109 (858)467-4084	\$1,845,090 \$325,394 \$144,439	06/11/14 06/26/14 09/18/18	42% 21%
HA23							
11-SD-805-4.4/5.5 11-2T2514		IN SAN DIEGO COUNTY IN CHULA VISTA FROM ORANGE AVENUE OVERCROSSING TO NAPLES STREET UNDERCROSSING LANDSCAPE MITIGATION	CLEAN CUT LANDSCAPE 8406 N. ARMSTRONG AVE. CLOVIS CA 93619		\$970,497 \$0 \$0	12/17/14 01/09/15	0% 0%
HA25							
11-SD-805-4.7/5.6 11-2T1824		IN SAN DIEGO COUNTY IN CHULA VISTA FROM 0.4 MILE SOUTH OF EAST PALOMAR STREET OVERCROSSING TO 0.1 MILE NORTH OF NAPLES ST UNDERCR REPLACE STRUCTURE AND CONSTRUC DAR	GRANITE CONSTRUCTION COMPANY P O BOX 50085 WATSONVILLE CA 950775085	DEYOE MARLA 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (619)661-6342	\$41,808,426 \$27,549,176 \$930,395	01/03/13 01/29/13 09/29/16	56% 66%
HB4C	SWPPP						
11-SD-805-5.8/13 11-2T1834		IN SAN DIEGO CO AT VARIOUS LOCATIONS FROM 0.3M NORTH OF NAPLES ST UNDERCROSSING TO MARKET ST OVERCROSSING ***5.8-13.0*** CONSTRUCT SOUND WALLS	WESTERN RIM CONSTRUCTORS INC 912 S ANDREASEN DRIVE SUITE10 ESCONDIDO CA 92029	AMBLE, TOR 817 SWEETWATER ROAD SPRING VALLEY, CA 91977 (858)688-1509	\$5,281,055 \$5,268,706 \$0	07/12/13 08/07/13 06/30/15	95% 97%
HB31							
11-SD-805-7.7/9.1 11-081654		IN SAN DIEGO COUNTY IN CHULA VISTA AND NATIONAL CITY FROM 0.1 MILE SOUTH OF BONITA ROAD UNDERCROSSING TO ANAHEIM CA 92805 SWEETWATER ROAD UNDERCRO LANDSCAPE AND INSTALL IRRIGATION	MARINA LANDSCAPE INC 1900 S LEWIS STREET SAN DIEGO, CA 92111	ARINDUQUE, RAY 7177 OPPORTUNITY ROAD SAN DIEGO, CA 92111 (858)467-4084	\$573,084 \$518,832 \$0	06/24/11 07/14/11 10/09/15	0% 0% PLANT EST SATIS
HB4N	WPCP						
11-SD-805-9.5/10.3 11-2T2504		IN SAN DIEGO COUNTY IN AND NEAR NATIONAL CITY FROM PROSPECT AVE OVERCROSSING TO PLAZA BLVD UNDERCROSSING PM ***9.5-10.3*** OUTSIDE WIDENING	HAZARD CONSTRUCTION COMPANY P O BOX 229000 SAN DIEGO CA 921929000	DAVIS, THOMAS 13220 EVENING CREEK DR. STE112 SAN DIEGO, CA 92128 (858)688-1399	\$5,738,207 \$2,471,954 \$354,364	08/11/14 08/27/14 09/07/16	50% 43%
HB4							

State of California Department of Transportation
Statement of Ongoing Contracts as of 06/20/15

District 11

Location Contract Fed Aid Pgm Code	Storm Water Plan	Description Type Of Work	Contractor	Resident Engineer	Bid + CCOs Comp To date This Month	Awarded Approved Est Comp Accepted	%Time % Work Message
11-SD-805-23.7/27.6 11-2T2004 CMLN-6211-(106) --()		IN SAN DIEGO COUNTY ON I-805 FROM JUST NORTH OF SR52 TO JUST NORTH OF MIRA MESA BOULEVARD 1 HOV LN IN EACH DIR AND A S FACING	SKANSKA USA CIVIL WEST CALIFORNIA DISTRICT INC 1995 AGUA MANSA ROAD RIVERSIDE CA 92509	MCMILLAN, STEVE 6480 WEATHERS PLACE, SUITE 235 SAN DIEGO, CA 92121 (858)688-1435	\$75,526,273 \$59,857,100 \$2,430,180	03/16/12 03/30/12 04/01/17	78% 79%
HB5 11-SD-905-6.5/10.4 11-298204 NHP-P905-(021)E --()		IN SAN DIEGO COUNTY IN AND NEAR SAN DIEGO FROM 0.2 MILE WEST OF CALIENTE AVENUE TO ROUTE 125. ROADWAY REHABILITATION	HAZARD CONSTRUCTION COMPANY 6465 MARINDUSTRY PLACE SAN DIEGO CA 92121	CORBITT, JARED 8863 AIRWAY ROAD SAN DIEGO, CA 92154 (858)220-3986	\$3,117,131 \$3,256,894 \$97,423	10/10/14 10/28/14 07/22/15	100% 100% OVER RUN

HA22

Totals: Authorized Final Amt: \$559,046,866 Completed to Date: \$278,826,697 Work This Month: \$16,398,638

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-IMP-7-/1.2	11-238404	1
11-IMP-8-38.7/39.3	11-263304	1
11-IMP-78-9.2/14	11-404404	1
11-IMP-86-11.3/20.6	11-2M5104	1
11-IMP-111-40.5/65.4	11-2M4404	1
11-IMP-186-/.4	11-294804	1
11-IMP-5708-/0	11-076704	2
11-SD-5-4.0/22.3	11-261604	2
11-SD-5-35.8/38.5	11-2T1784	2
11-SD-5-12.6/72.2	11-401404	2
11-SD-5-19.9/21.2	11-002704	2
11-SD-5-29.1/30.5	11-0223U4	2
11-SD-5-58.1/72.4	11-406704	3
11-SD-8-6.9/8.2	11-405504	3
11-SD-8-17.4/18.7	11-063814	3
11-SD-8-37.9/37.9	11-410304	3
11-SD-8-25.9/32.2	11-406904	3
11-SD-8-61.2/77.8	11-407004	3
11-SD-11-/1.6	11-056324	4
11-SD-15-23.8/26.2	11-2607C4	4
11-SD-15-11.2/M14.5	11-2T0974	4
11-SD-15-14.5/M16.4	11-2T0984	4

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-15-15.0/M16.4	11-2T0954	4
11-SD-15-16.4/M19.5	11-2T0994	4
11-SD-15-20.3/M20.9	11-416104	5
11-SD-15-23.8/M26.2	11-260734	5
11-SD-15-26.2/M27.8	11-2T0864	5
11-SD-15-27.8/30.1	11-2T0874	5
11-SD-15-30.1/31.5	11-2T0884	5
11-SD-15-/0	11-282504	5
11-SD-15-/4.7	11-282404	6
11-SD-52-15.5/17.3	11-2T0114	6
11-SD-67-/5.9	11-275504	6
11-SD-76-12.1/17.7	11-257154	6
11-SD-76-4.2/7.6	11-406604	6
11-SD-76-7.3/12	11-080174	6
11-SD-78-15.3/16.3	11-2T2304	7
11-SD-125-9.7/12.1	11-408504	7
11-SD-163-.5/3.2	11-265014	7
11-SD-163-1.7/3.2	11-2650A4	7
11-SD-163-1.7/3.2	11-265004	7
11-SD-163-8.4/9.4	11-241514	7
11-SD-805-.9/1.1	11-292304	8
11-SD-805-4.4/5.5	11-2T2514	8

Statement of Ongoing Contracts - Index

Cnty Rt Pm	Contract	Page
11-SD-805-4.7/5.6	11-2T1824	8
11-SD-805-5.8/13	11-2T1834	8
11-SD-805-7.7/9.1	11-081654	8
11-SD-805-9.5/10.3	11-2T2504	8
11-SD-805-23.7/27.6	11-2T2004	9
11-SD-905-6.5/10.4	11-298204	9

Statement of Ongoing Contracts - Federal Aid

District	11		
Federal Aid	Category	Bid + CCO	Work Comp
-I-	FEDERAL AID (INTERSTATE)	\$1,325,377	\$1,207,199
-S-	FEDERAL AID (SECONDARY)	\$85,665,867	\$24,724,822
-SH-	STATE HIGHWAY	\$161,943,342	\$116,692,556
		\$310,112,279	\$136,202,120
District Total:		<u>\$559,046,866</u>	<u>\$278,826,697</u>

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
11	\$2,985,247

Statement of Ongoing Contracts -Summary

District	Work Completed This Perio
Work completed this Period:	\$2,985,247